

Sta. 273+04 Begin conc. lining
 Sta. 273+21 Inlet Rt. River Drain Transfer
 Sta. 273+36 Face of Conc. check 2-10" Radial gate
 Sta. 274+10 Inlet Mesa Drain W.W. At 48' S.G.
 Sta. 275+29 Inlet Salitral Lot W.W. 14x5 opening Lt.
 Sta. 275+77 Inlet Siphon San Felipe Arroyo
 Sta. 276+09 Outlet Siphon
 Sta. 277+30 End of Conc. Wing Walls

Sta. 292+48 to steel bridge. 5 span 22' x 254'

Sta. 297+18 Inlet Pipe

Sta. 320+69 Begin Concrete lining
 Sta. 321+08 Tornillo Canal Heading Lt. Timber S.G.
~~Sta. 322+27 T.O. at S.G. 50' Removed~~
 Sta. 321+29 Face of Conc. check 7-4" boys
 Sta. 32+39 to bridge. 2 span 14' x 41' Concrete
 Sta. 32+68 End conc. lining

Base 32'
 Wd 40'
 A 152
 r 3.27

Sta. 272 to Sta 320

ss 1 1/2:1
 n .025
 v 2.27
 Q 345

