



210+00 Waste Way Rig A6 - Top W. (4.5 Bays) Screen  
Bottom Waste Way 2' Generaly Concrete  
Top of Weir (Waste Way 30' Long)

214+28 (1.8 Bay A6) T. 216 lat. Heading 28' Long  
214+33 (1.4 Bay S.G.) T.O. Lt. Open Conc.  
214+37 (2.10 Bays R.6.) Concrete Check  
214+51 (1.4x2.2) 2' Span Farm Bridge  
216+07 End of Concrete Check

230+77 (2x2x18) S.G. T.O.L. Conc. Box  
231+62 (2x2x18) S.G. T.O.L. Conc. Box  
232+20 (5.5 Bay) S.G. Conc. Check

249+53 Farm Bridge (6x47)  
249+65 T.O. Lt. S.G. (ccc) 2x2x16 Conc. Box  
249+65 T.O. Lt. S.G. (ccc) 2x2x20

250+10 Conc. Check 5.5 Bay S.G.  
250+75 End Check

259+67 T.O. Lt. S.G. (ccc) 2x2x16 Conc. Box  
259+70 T.O. Lt. S.G. (ccc) 2x2x16 Conc. Box

267+60 T.O. Lt. S.G. (ccc)  
2x2x16 Conc. Box

269+41 T.O. Lt. S.G. (ccc)  
2x2x16 Conc. Box  
270+04 Face Conc. Check  
5.5 Bay S.G.  
270+91 End Check

286+48 Farm Bridge (3.5x16x15)  
287+12 T.O. Lt. S.G. (ccc) 2x2x16 Conc. Box

292+00 Lining Starts  
292+90 Lining Ends (Lt. Side Only)

293+94 Road Bridge (Henderson Road)  
294+18 T.O. Lt. S.G. (ccc) 2x2x20  
294+20 T.O. Lt. S.G. (ccc) 2x2x20  
294+58 Face Conc. Check 5.5 Bay S.G.